

Commissioning Report

Transition Layer — portable AV commissioning record



Overall result: PASSED

Project	Sample Project
Client	Sample Client
Site	Sample Site
Room / area	Demo Room
Session reference	TL-20260730-001
Engineer	Sample Engineer
Completed	2026-07-30T15:06:15Z

TEST SOURCE DETAILS

Appliance ID	TL-TESTSOURCE-01 — TL Test Source (SOURCE 1)
Hostname	vm
Operating system	Ubuntu 24.04.4 LTS
Application version	0.1.0
Role version	tl-testsource-role-0.1.0
Output connector	HDMI-1
Output mode	1920x1080@60

DEFINED SIGNAL PATH

Source	TL test source HDMI out
Transmitter / encoder	HDBaseT transmitter
Receiver / decoder	HDBaseT receiver
Destination	Reference display
Description	Test source -> HDBaseT TX -> HDBaseT RX -> Display

RESULTS

Test	Expected observation	Latest result	When	Engineer	Retested
Identify	Correct source number and name are visible; clock and frame counter are moving; resolution shown matches the required mode.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No
Alignment	Full border visible with no cropping or overscan; centre cross centred; circle round; safe-area guides visible.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No
Colour	All bars and blocks show the expected colours with no missing channel; grayscale steps are distinct; no gross clipping.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No
Motion	Motion is smooth with no freeze, obvious judder or dropped/duplicated frames.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No
Audio	Left announcement is heard on the left channel only, right on the right; tone is audible.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No
Mode	Destination accepts and reports the selected mode; image is stable.	PASS	2026-07-30T15:06:15Z	Sample Engineer	No

The defined signal path was tested against the attached commissioning checklist and the recorded results are shown in this report. This document is a commissioning record produced with a portable test source; it is not a calibrated measurement and does not certify compliance with any standard.